STATUS OF DEVELOPMENT SCHEMES 2022-23

S.No.	ADP No.	UID No.	Name of Schemes	Date of Approval	Estimated Cost	Expenditure upto Last Financial Year 2021-22	Budget Allocation 2022-23 (In Million)	Releases 2022-23 (In Million)	Expenditure 2022-23 (In Million)
1	2621	PNDBS-PP 19-0326	Reconstruction, Renovation & Rehabilitation of Divisional/ District & sub-divisional Offices-cum- Residences of Bureau of Statistics, Sindh.(Revised) Hyderabad, Jamshoro, Dadu, SBA, Badin, T.M Khan, Sukkur, Ghotki, Larkana, Jacobabad, Shikarpur, Mirpurkhas, Tharparkar & Karachi.	16.10.16	302.15	163.812	80.950	16.568	165.212
2	2622	PNDBS-PP 21-0968	Construction/Reconstruction of District Office-Cum- Residences of Sindh Bureau of Statistics at Kamber, district Kamber- Shahdadkot	04.02.22	21.87	0	10.954	2.642	2.564
3	2623	PNDBS-PP 21-0969	Construction/Reconstruction & Renovation of Field Offices-cum-Residences of Sindh Bureau of Statistics at Mehar, district Dadu	04.02.22	19.993	8.798	10.117	3.614	1.205
4	2624	PNDBS-PP 21-0970	Strengthening of Bureau of Statistics, P&D Department	09.11.21	124.06	39.394	79.064	78.649	69.584
5	2625	PNDBS-PP 22-1062	Preparation of Regional Accounts at Sindh Bureau of Statistics	07.09.22	25.47	0	25	0	0
6	2627	PNDBS-PP 22-1064	Formulation of Sensitive Price Index of Sindh	07.09.22	32.467	0	9.023	4.511	0.991
7	2628	PNDBS-PP 22-1065	Reconstruction of field offices-cum-residences of Sindh bureau of statistics at Mirpur mathelo	07.11.22	34.529	0	17.168	0	0
8	2629	PNDBS-PP 22-1066	Reconstruction of district & sub divisional field offices- cum- residences of Sindh bureau of statistics at Khairpur, Thari Mirwah & kotdiji	07.11.22	82.03	0	41	0	0
9	2630	PNDBS-PP 22-1067	Reconstruction of field offices-cum-residences of Sindh bureau of statistics at Ratodero	07.11.22	23.022	0	12	0	0
Grand Total					665.595	212.004	285.276	105.984	239.556